

## Water and Sewer Inspection Checklist

(to be completed by Utilities Services)

Date: \_\_\_\_\_

Name: \_\_\_\_\_ Account #: \_\_\_\_\_

Municipal Address: \_\_\_\_\_

Plan: \_\_\_\_\_ Block: \_\_\_\_\_ Lot: \_\_\_\_\_

### **General**

\_\_\_\_\_ Application and fees paid in full.

\_\_\_\_\_ Contractor Name and Certification # \_\_\_\_\_

\_\_\_\_\_ Owner is aware that they are responsible for repair of trench settlement and tie-in locations within 1 year of connection.

### **Water Trickle System**

\_\_\_\_\_ Gate or Ball Valve before water meter.

\_\_\_\_\_ Flush service and test. Turbidity \_\_\_\_\_ Chlorine \_\_\_\_\_ ppm.

\_\_\_\_\_ Water meter installed.

\_\_\_\_\_ Wiring installed for MXU by owner.

\_\_\_\_\_ MXU installed.

\_\_\_\_\_ 2.0 GPM Flow Restrictor

\_\_\_\_\_ Backflow preventer installed

\_\_\_\_\_ Meter chamber installed

\_\_\_\_\_ Installation done so that water meter is accessible year-round.

### **Water Full Pressure System**

\_\_\_\_\_ Gate of Ball Valve before water meter

\_\_\_\_\_ Flush service and test. Turbidity \_\_\_\_\_ Chlorine \_\_\_\_\_ ppm.

\_\_\_\_\_ Water meter installed.

\_\_\_\_\_ Wiring Installed for MXU by owner.

\_\_\_\_\_ MXU installed.

**Low Pressure Sewer System**

- \_\_\_\_\_ Owner to sign water & sewer service completion notification and this inspection indicating that Lac La Biche County will not be held liable in case of damage incurred on private property in the event of a sewage backup.
- \_\_\_\_\_ Pump installed in two compartment tank or separate pump chamber to pump effluent only.
- \_\_\_\_\_ Effluent Pump installed according to specifications.
- \_\_\_\_\_ Backflow preventer check valve at pump discharge.
- \_\_\_\_\_ No drainage or any other water than sanitary wastewater allowed to enter tank.

**Gravity Sewer System**

- \_\_\_\_\_ Sewer piping and fitting are ABS or PVC from building drain to property line.
- \_\_\_\_\_ Maintain minimum grade as per pipe size.
- \_\_\_\_\_ All elbows are 22 ½ or 45’s, no 90’s
- \_\_\_\_\_ Owner to sign water & sewer service completion notification and this inspection indicating that Lac La Biche County will not be held liable in case of damage incurred on private property in the event of a sewage backup.
- \_\_\_\_\_ Recommended to owner to install an approved backflow preventer on the building sewer drain for either pressure system or gravity.

**It is the homeowner’s responsibility to maintain all water and sewer equipment and piping from their installation to the property connections. This includes ground settlement, line blockage and frost protection. Lac La Biche County will not be held liable for any damages incurred on private property. Lac La Biche County will not be responsible for the failure of fittings that have been supplied.**

**Comments**

---

---

---

Owners Name (please print) \_\_\_\_\_ Date \_\_\_\_\_

Owners Signature \_\_\_\_\_ Operator Signature \_\_\_\_\_

Your personal information is being collected under the authority of and pursuant to section 33(c) of the Freedom of Information and Protection of Privacy Act (FOIP). If you have any questions about the collection and use of this information, please contact Legislative Services for Lac La Biche County at 780-623-1747.